



Anchor QEA, L.P.  
26300 La Alameda, Suite 240  
Mission Viejo, California 92691  
Phone 949.347.2780

September 15, 2012

David W Gibson  
Executive Officer  
San Diego Regional Water Quality Control Board  
9174 Sky Park Court, Suite 100  
San Diego, California 92123-4340

Re: Quarterly Progress Report No. 2  
San Diego Shipyard Sediment Site  
Cleanup and Abatement Order No. R9-2012-0024  
Geotracker Site ID No. T1000003580

Dear Mr. Gibson:

This Quarterly Progress Report is submitted to the San Diego Regional Water Quality Control Board (Water Board) on behalf of the National Steel and Shipbuilding Company (NASSCO) and BAE Systems San Diego Ship Repair (BAE Systems). The San Diego Shipyard Sediment Site Group is currently comprised of all Dischargers, though the Project Team is comprised of NASSCO, BAE Systems, and Anchor QEA, L.P.; additional Discharger representatives may join the Project Team in the future. This Quarterly Progress Report summarizes the activities performed in relation to the San Diego Shipyard Sediment Site during the reporting period between June 16 and September 15, 2012. This information is submitted in compliance with the Water Board's Cleanup and Abatement Order (CAO) No. R9-2012-0024 Section E for the San Diego Shipyard Sediment Site.

As set forth in the CAO, this Quarterly Progress Report is divided into the following subject areas:

- Description of actions taken during previous quarter
- Results of sampling, tests, and all other verified or validated data
- Description of data collection and field activities scheduled for the next two quarters and information relating to the progress of the work
- Any modifications to the Remedial Action Plan or other work plans proposed to or approved by the Water Board during the previous quarter
- Unresolved delays encountered or anticipated that may affect Water Board-approved schedule and actions to mitigate

## **PROGRESS REPORT**

### **Description of Actions Taken During Previous Quarter**

- Participated in numerous calls and meetings with the Cleanup Action Team (CUT) and San Diego CoastKeeper representatives to develop both the Modified and Amended Remedial Action Plans (RAPs)
- Received confirmation that the MS4 elements of the CAO are being addressed by others and should not be included in the RAP or Quarterly Progress Reports
- Developed and submitted the Modified RAP on August 17, 2012, to CUT
- Developed and submitted the Amended RAP on September 10, 2012, to the Water Board
- Developed and submitted the Amended Post-Remedial Monitoring Plan on September 10, 2012

### **Results of Sampling, Tests, and All Other Verified or Validated Data**

- None

### **Description of Data Collection and Field Activities Scheduled for the Next Two Quarters and Information Relating to the Progress of the Work**

- None identified

### **Any Modifications to the Remedial Action Plan or Other Work Plans Proposed to or Approved by the Water Board During the Previous Quarter**

- Per communications with CUT and San Diego Coastkeeper, the initially filed RAP was modified and discussions points were incorporated in the Amended RAP

### **Unresolved Delays Encountered or Anticipated that May Affect Water Board-Approved Schedule and Actions to Mitigate**

- None identified

Should there be any questions regarding this Quarterly Progress Report, please do not hesitate to contact me at (619) 992-1440 or at [dtempleton@anchorqea.com](mailto:dtempleton@anchorqea.com).

Sincerely,



David Templeton, Anchor QEA, L.P.

Project Coordinator

## CERTIFICATION STATEMENT


I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

<u>T. MICHAEL CHEE</u>	<u></u>	<u>9/7/12</u>
Print Name	Signature	Date
NASSCO		

<u>S. HALVAX</u>	<u></u>	<u>9/7/2012</u>
Print Name	Signature	Date
BAE Systems		

## **1.5 Duty to Use Registered Professional**

This RAP was prepared under the direction of qualified professionals in accordance with the California Business and Professions Code Sections 6735, 7835, and 7835.1.



---

David Templeton  
Project Coordinator



---

Michael Whelan, P.E.  
Project Engineer

